

# Huntsville MPO Project Update

**May 22, 2019**

# Church Street Phase I between Pratt Avenue and Monroe Street

Status: Under Construction and  
about 20% complete


Est. Cost \$12,846,798

Start Date: November 2018

Anticipated Completion Date: Early  
2020



# Northern Bypass from Pulaski Pike to US Hwy 231/431



Status: Plans are 80% complete. ROW acquisition to be completed this year.

Est. Cost \$40,000,000

Anticipated Start Date: FY 2020

Anticipated Completion Date: FY 2022



# Martin Road between Zierdt Road and Laracy Drive



Status: Two separate projects that will be built in phases.

Phase I under construction (from Old Jim Williams Rd to Zierdt) with anticipated completion in Spring 2020

Phase II is scheduled for Fall 2019

Estimated Cost for both phases \$25,000,000

Phase I Start Date: July 2018

Phase I Completion Date: Spring 2020

# North Parkway at Mastin Lake Road

Status: Plans are 90% complete. Anticipate ROW to be completed this summer. A Clearing Project with Structure Removal and Utility Relocation will be bid this Fall.

Est. Cost \$42,600,000

Anticipated Overpass Project Start Date: Late 2020





# Access Management on US 231 between Weatherly Road and Hobbs Island Road


Status: Plans are 30% complete.  
Anticipate Public Involvement Meeting Late 2019.

Est. Cost \$15,000,000

Anticipated Start Date: Late 2020  
Anticipated Completion Date: Late 2021



# Cecil Ashburn Drive Improvements




Status: The contractor is on schedule to have two lanes open by October 2019. There will be another 8-10 months after that before the entire project is complete.

Est. Cost \$22,000,000



# Winchester Road from Dominion Circle to Naugher Road



Status: Plans are 90% complete. Right-of Way Acquisition began in 2017

Est. Cost \$15,500,000

Anticipated Start Date: Mid 2020

Anticipated Completion Date: Mid 2022



# **SR 255 (Research Park Boulevard) Widening from US 72 to south of Old Madison Pike**


Estimated Cost \$23,415,000

Anticipated Start Date: August 2019

Anticipated Completion Date: Late 2021



# US 72 West between Providence Main and County Line Road



Status: Plans are 30% complete. Multiple funding sources and considering project phases due to budget. Right-of Way acquisition anticipated for Early 2021

Est. Cost \$60,000,000+

Anticipated Start Date: FY 2022

Anticipated Completion Date: FY 2024



# Zierdt Road between Madison Boulevard and Martin Road

Status: Four project phases. Work started in 2015. The last phase (Phase IV) is under contract

Est. Cost (Total) \$27,000,000

Work Started: Fall 2018

Anticipated Completion Date: Early 2021



# Winchester Road from Naugher Rd to Riverton Rd



Status: Under Construction and about 10% Complete

Cost \$6,597,823

Start Date: February 2019

Anticipated Completion Date: End 2019



# Interchange at Blake Bottom Rd and SR 255 (Research Park Blvd)



Status: Under Construction and about 60% Complete

Cost \$7,821,656

Start Date: November 2017

Anticipated Completion Date: Summer 2019

# Four Bridge Replacements on Old Hwy 431



Status: Right-of-Way Acquisition underway

Cost \$8,500,000

Start Date: Fall 2019



# I-565 Interchange Improvements at Greenbrier Rd



Status: Under Construction and 30% complete

Cost \$10,264,000

Questions?