

# Huntsville MPO Project Update

February 11, 2026

# Northern Bypass from Pulaski Pike to US Hwy 231/431



Status: Utility work close to completion. Contractor is working east to west. Grading work and drainage structure construction continues. Project approximately 70% complete.

Project Cost: \$43,000,000

# Martin Road between Zierdt Road and Laracy Drive



Status: Two separate projects that will be built in phases.

Phase I : Project Complete

Phase II: Utility relocation substantially complete. Bridge construction is underway and 75 % complete. Paving underway east of the bridge. Base, Curb & Gutter being placed west of the bridge. Project approximately 65% complete.

Project Cost: \$42,000,000 (Both Phases)



# North Parkway at Mastin Lake Road



**Status:** Contractor is working on the southern approach and the bridge structure.  
Approx. 66% complete.


**Project Cost:** \$44,200,000

# Access Management on US 231 between Weatherly Road and Hobbs Road

Status: Plans are 85% complete.  
ROW acquisition to begin soon.


Estimated Cost: \$15,000,000

Anticipated Start Date: FY 2027





# Winchester Road from Dominion Circle to Naugher Road




Status: Plans are 90% complete. Right-of Way Acquisition ongoing.  
Utility relocation design work underway.

Estimated Cost: \$28,000,000

Anticipated Start Date: FY 2026

# US 72 West between Providence Main and County Line Road




## Phase I – Huntsville Memorial Gardens to Providence Main

Status: Addressing comments on components of EA. Construction of Phase I FY 2027 (Plans 90% complete)

Estimated Cost: \$18,000,000



# US 72 West between Providence Main and County Line Road




## Phase II – Walnut Street to Huntsville Memorial Gardens

Status: Review of 30% plans complete. Construction scheduled for  
FY 2029

Estimated Cost: \$36,000,000



# US 72 West between Providence Main and County Line Road



## Phase III – County Line Road to Walnut Street

Status: Preliminary Engineering scheduled to start FY 26, Construction planned for FY 2030

Estimated Cost: \$38,200,000

# SR-53 Widening from Taurus Drive to Harvest Road

Status: Bids received 1-30-26.

Estimated Cost: \$10,000,000





# Madison Boulevard from Westchester Road to Flagstone Drive



Status: Project is complete.

Estimated Cost: \$4,200,000

# I-565 Additional Lanes from County Line Road to Wall-Triana Highway




Status: Contractor working west to east on project. Bridge Contractor is working on bridges over Bradford Creek. The project is approximately 30 % complete.

Estimated Cost: \$41,800,000



# Jeff Rd Additional Lanes from South of Capshaw Road to North of Douglas Rd




Status: Plans 85% complete, environmental document approved.  
ROW acquisition anticipated to begin FY 2026.

Projected Start Date: FY 2027

Estimated Cost: \$13,500,000



# Widening Blake Bottom Road from Jeff Road to SR 255



Status: Utility work is underway. Construction project to be bid by county Fall 2026.

Estimated Cost: \$20,805,000

Anticipated Start Date: FY 2026



# Arsenal East Connector

Bob Wallace Avenue

Goss Road

Patton Road



Status: Preliminary Engineering underway.

Estimated Cost: \$30,000,000

Anticipated Start Date: FY 2028

# I-565/Memorial Parkway Interchange Modification Study

I-565

Memorial Parkway

Status: Constructing the traffic microsimulation model.

Estimated Cost: \$1,500,000

**Total Amount of Work in Design and  
Construction**

**\$386,205,000**